

Commissioning Level 5 Functional Test Report: EQ-CHILL-202

System Asset Identifier: EQ-CHILL-202

Execution Stage: Level 5 Integrated Systems Testing (IST).

Acceptance Matrix Criteria: Verification of localized control interfaces, failsafe loops, and automatic failovers.

Status: PASS

Status Summary: Chilled water supply temperature held at 7.1-7.3C across a 4-hour sustained run.
Compressor draw stayed within the 45kW ceiling throughout.