

Commissioning Level 5 Functional Test Report: EQ-UPS-101

System Asset Identifier: EQ-UPS-101

Execution Stage: Level 5 Integrated Systems Testing (IST).

Acceptance Matrix Criteria: Verification of localized control interfaces, failsafe loops, and automatic failovers.

Status: PASS

Status Summary: Full IST load bank test completed across 0-100% load steps. Voltage and frequency held within tolerance for the complete test duration. No anomalies logged.