

Scope of Work - Electrical & Mechanical Package

Project: PRJ-MUM-2026 | Code: SOW-EM-001

Package Boundary: Supply, installation, testing, and commissioning of UPS, chiller plant, standby generator, battery storage, and CRAH systems as detailed in the referenced technical specifications.

Exclusions: Civil foundation works, structural steel fabrication, and fire suppression systems are outside this package and covered under separate SOW-CIVIL-001 and SOW-FIRE-001 documents.

Handover Requirement: All Level 5 Integrated Systems Testing (IST) must be completed and signed off prior to substantial completion certification.

Parameter	Value	Notes / Tolerance
Package Value	Confidential	Refer commercial contract
Contract Duration	18 months	From notice to proceed
Defects Liability Period	12 months	Post handover
Responsibility Split	EPC Contractor	Design, supply, install, commission