

Supplier: VEND-DELTA | Target Equipment EQ-UPS-101

This submittal addresses requirements REQ-UPS-001 and REQ-UPS-002.

Performance Parameters: Nominal infrastructure operational matching at 415V, 50Hz, 3-Phase supply.

Factory acceptance test results log measured operating efficiency of 95.4 percent at the 50 percent partial load test point, recorded under eco-mode firmware settings.

Note: Eco-mode optimization profiles are enabled by default in the standard factory configuration and can be adjusted on client request.