

Quality Inspection Field Report - EQ-CRAH-505

Target Component Tracked: EQ-CRAH-505 | Inspector: R. Iyer | Date: 2026-03-25

Inspection Class: Structural Safety & Pre-Installation Sign-off.

Status: ACCEPTED WITH REMARKS

Downflow unit levelness confirmed within 2mm across the base frame.

Condensate pan drain line tested and confirmed clear; minor debris noted and removed.

Duct collar seal at the supply plenum interface flagged for re-caulking before final commissioning.