

Quality Inspection Field Report - EQ-GEN-303

Target Component Tracked: EQ-GEN-303 | Inspector: S. Menon | Date: 2026-03-21

Inspection Class: Structural Safety & Pre-Installation Sign-off.

Status: ACCEPTED

Foundation block cured for 21 days prior to inspection, exceeding the 14-day minimum cure period.

Anchor bolt torque verified at 610 Nm across all 12 mounting points, within spec.

Exhaust flex connector alignment checked and confirmed free of pre-installation stress.