

Quality Inspection Field Report - EQ-UPS-101

Target Component Tracked: EQ-UPS-101 | Inspector: R. Iyer | Date: 2026-03-14

Inspection Class: Structural Safety & Pre-Installation Sign-off.

Status: ACCEPTED

Anchor bolt torque verified at 420 Nm across all 8 mounting points, within the 400-450 Nm spec band.

Busbar clearance to adjacent structural steel measured at 210mm, exceeding the 150mm minimum.

No corrosion, physical damage, or foundation cracking observed on the plinth.